
Date: March 23, 2026

Re: McNair Road over Tuscarora Creek Superstructure Replacement Project
PIN 9755.82
FA#230798

Progress Report #13
(January 31, 2026 to February 27, 2026)

Achievements this period

- Coordinated with NYSDOT
- Completed and Submitted PS&E Documents

Schedule Statement

- The project is behind schedule due to delayed NYSDOT approval. PS&E was submitted February 17, 2026. Following NYSDOT approval, project will be let for Summer 2026 construction.

Budget Statement

- The project is currently on budget.

Accomplishments Planned for Next Period

- Coordinate with NYSDOT
- Receive comments on PS&E Documents

Needs from the Client (and Others)

- None at this time.