



# McNair Rd Superstructure Replacement Weekly Project Update

Transportation  
Land Development  
Energy

Through Week Ending April 17, 2026

**BIN 2226070, McNair Road over Tuscarora Creek Bridge Superstructure Replacement Project  
PIN 9755.82, Town of Windsor, Broome County, NY**

To: Mike Kithcart, Highway Superintendent  
Liz Pfister, Town Clerk

CC: Amber Satterfield

From: Dana White

**Project Status Report:**

- Coordinated with NYSDOT – received comments on PS&E Submission
- Update PS&E package based on comments

**Action Items for Next 2 Weeks:**

- Submit updated PS&E package for NYSDOT approval

**Upcoming Project Milestones:**

Milestone	Due Date (Updated)	Schedule Status
PS&E	February-March 2026	Submitted 02/17/2026
Bidding	Spring 2026	Delayed
Letting	Spring 2026	Delayed
Construction	Summer 2026	Delayed

**Outstanding Needs from Town of Windsor:**

Outstanding Items	Due Date	Comments

**Budget Statement**

- The project is currently within budget.

**Schedule Statement**

- The project schedule is delayed. NYSDOT comments on PS&E submission were received April 13, which will delay approval to advertise.



# McNair Rd Superstructure Replacement Weekly Project Update

Transportation  
Land Development  
Energy

Through Week Ending May 1, 2026

**BIN 2226070, McNair Road over Tuscarora Creek Bridge Superstructure Replacement Project  
PIN 9755.82, Town of Windsor, Broome County, NY**

To: Mike Kithcart, Highway Superintendent  
Liz Pfister, Town Clerk

CC: Amber Satterfield

From: Dana White

**Project Status Report:**

- Update PS&E package based on comments
- Began QAQC process

**Action Items for Next 2 Weeks:**

- Submit updated PS&E package for NYSDOT approval

**Upcoming Project Milestones:**

Milestone	Due Date (Updated)	Schedule Status
PS&E	February-March 2026	Submitted 02/17/2026
Bidding	Spring 2026	Delayed
Letting	Spring 2026	Delayed
Construction	Summer 2026	Delayed

**Outstanding Needs from Town of Windsor:**

Outstanding Items	Due Date	Comments

**Budget Statement**

- The project is currently within budget.

**Schedule Statement**

- The project schedule is delayed. NYSDOT comments on PS&E submission were received April 13, which will delay approval to advertise.