
Date: June 19, 2026

Re: McNair Road over Tuscarora Creek Superstructure Replacement Project
PIN 9755.82
FA#230798

Progress Report #15
(April 25, 2026 to May 29, 2026)

Achievements this period

- Submitted revised PS&E package based on comments
- Coordinated with NYSDOT on final PS&E documents

Schedule Statement

- The project is behind schedule due to delayed NYSDOT approval. PS&E was submitted February 17, 2026. Following NYSDOT approval, project will be let for Summer 2026 construction.

Budget Statement

- The project is currently on budget.

Accomplishments Planned for Next Period

- Receive construction phase authorization
- Coordinate with Town and NYSDOT on advertisement period

Needs from the Client (and Others)

- None at this time.

McNair Rd Superstructure Replacement Weekly Project Update

Transportation
Land Development
Energy

Through Week Ending June 12, 2026

**BIN 2226070, McNair Road over Tuscarora Creek Bridge Superstructure Replacement Project
PIN 9755.82, Town of Windsor, Broome County, NY**

To: Mike Kithcart, Highway Superintendent
Liz Pfister, Town Clerk

CC: Amber Satterfield

From: Dana White

Project Status Report:

- Submitted stamped PS&E submission
- Received NYSDOT Approval to Advertise

Action Items for Next 2 Weeks:

- Request NYSDOT input on advertisement timing
- Prepare to advertise project

Upcoming Project Milestones:

Milestone	Due Date (Updated)	Schedule Status
Bidding	Summer 2026	Dates updated after approval to advertise was received
Letting	Summer 2026	
Construction	Spring 2027	

Outstanding Needs from Town of Windsor:

Outstanding Items	Due Date	Comments

Budget Statement

- The project is currently within budget.

Schedule Statement

- The project schedule has been updated following NYSDOT & FHWA's issuance of construction phase authorization and permission to advertise.

McNair Rd Superstructure Replacement Weekly Project Update

Transportation
Land Development
Energy

Through Week Ending June 26, 2026

**BIN 2226070, McNair Road over Tuscarora Creek Bridge Superstructure Replacement Project
PIN 9755.82, Town of Windsor, Broome County, NY**

To: Mike Kithcart, Highway Superintendent
Liz Pfister, Town Clerk

CC: Amber Satterfield

From: Dana White

Project Status Report:

- Requested NYSDOT input on advertisement timing

Action Items for Next 2 Weeks:

- Receive NYSDOT input
- Prepare to advertise project

Upcoming Project Milestones:

Milestone	Due Date (Updated)	Schedule Status
Bidding	Summer 2026	Dates updated after approval to advertise was received
Letting	Summer 2026	
Construction	Spring 2027	

Outstanding Needs from Town of Windsor:

Outstanding Items	Due Date	Comments

Budget Statement

- The project is currently within budget.

Schedule Statement

- The project schedule has been updated following NYSDOT & FHWA's issuance of construction phase authorization and permission to advertise.