
Date: July 27, 2026

Re: McNair Road over Tuscarora Creek Superstructure Replacement Project
PIN 9755.82
FA#230798

Progress Report #17
(May 30, 2026 to June 26, 2026)

Achievements this period

- Received construction phase authorization from NYSDOT
- Coordinated with NYSDOT & Town on advertisement timing

Schedule Statement

- The project schedule has been updated for Summer 2027 construction.

Budget Statement

- The project is currently on budget.

Accomplishments Planned for Next Period

- Assist Town with advertisement
- Advertise project
- Bid Opening on August 18, 2026

Needs from the Client (and Others)

- None at this time.

McNair Rd Superstructure Replacement Weekly Project Update

Transportation
Land Development
Energy

Through Week Ending July 24, 2026

**BIN 2226070, McNair Road over Tuscarora Creek Bridge Superstructure Replacement Project
PIN 9755.82, Town of Windsor, Broome County, NY**

To: Mike Kithcart, Highway Superintendent
Liz Pfister, Town Clerk

CC: Amber Satterfield

From: Dana White

Project Status Report:

- Assisted Town with advertisement

Action Items for Next 2 Weeks:

- Advertise project
- Submit CICS Supplemental Agreement for review

Upcoming Project Milestones:

Milestone	Due Date (Updated)	Schedule Status
Bidding	Summer 2026	Project Advertised 7/27/2026
Letting	August 18, 2026	On Schedule
Construction	Spring 2027	On Schedule

Outstanding Needs from Town of Windsor:

Outstanding Items	Due Date	Comments

Budget Statement

- The project is currently within budget.

Schedule Statement

- The project schedule has been updated following NYSDOT & FHWA's issuance of construction phase authorization and permission to advertise.